

(As on 30.06.18)

### Brief Status

1. Name of the Project:- Shree Singaji Thermal Power Project 2X600MW Dongalia, Distt. Khandwa (M.P)

2. Implementation Plan:- ( Both Unit's CoD Achieved)  
Unit 1 : CoD achieved on 01<sup>st</sup> Feb' 2014.  
Unit 2 : CoD achieved on 28<sup>th</sup> Dec.' 2014

3. Project Cost & Funds Tie-up:-  
i. Estimated Project Cost - Rs. 7820 Cr. (Approved)  
ii. Equity – Rs.1521.20 Crs.(Sanctioned)  
iii. PFC loan -Rs. 6238 Crs ;  
iv. Fund untied up- Rs. 60.8 Crs

4. Expenditure Details:-

Plan Component (Equity)	Rs in Crore	
	PFC Component (Debt)	Total
1436.28	6097.38	7533.66

5. Progress of Works:

- Unit No.1 & 2 CoD achieved on 1st Feb'2014 and 28th Dec.2014 respectively.
- Both units are running as per system demand.
- Balance works and liquidation of punch points by M/s BHEL (MPB package) are in progress.

\*\*\*\*\*

AK  
11/07  
MP  
11/07  
C  
10/7