

Brief Status

1. **Name of the Project:-** Shree Singaji Thermal Power Project 2X600MW Dongalia, Distt. Khandwa (M.P)
2. **Implementation Plan:-** (Both Unit's CoD Achieved)
Unit 1 : CoD achieved on 01st Feb' 2014.
Unit 2 : CoD achieved on 28th Dec.' 2014
3. **Project Cost & Funds Tie-up:-**
 - i. Estimated Project Cost - Rs. 7820 Cr. (Approved)
 - ii. Equity – Rs.1521.20 Crs.(Sanctioned)
 - iii. PFC loan -Rs. 6238 Crs ;
 - iv. Fund untied up- Rs. 60.8 Crs

4. **Expenditure Details:-**

Plan Component (Equity)	Rs in Crore	
	PFC Component (Debt)	Total
1437.36	6097.38	7534.74

5. **Progress of Works:**

- Unit No.1 & 2 CoD achieved on 1st Feb'2014 and 28th Dec.2014 respectively.
- Both units are running as per system demand.
- Balance works and liquidation of punch points by M/s BHEL (MPB package) are in progress.

Ar
08/10AP
08/10G
08/10B
8/10