

BRIEF STATUS

1. **Name of the Project** - Satpura Thermal Power Station Extn. Units 10 & 11 (2X250MW)
At Sarni, Distt. Betul.

2. **Implementation Plan** - (Both units CoD achieved).
Unit 10 - 18th Aug 2013 (CoD Declared)
Unit 11 - 16th March 2014 (CoD Declared)

3. **Project Cost & Funds Tie up** -

- Project cost - Rs 3514.00 Cr. (Approved by GoMP)
- Equity - Rs.681.20 Cr.
- PFC loan - Rs. 2731.76 Cr. (For addl. loan of Rs 79.44 Cr. PFC has already been approached).

4. **Expenditure Details**: Rs. in Crore.

PLAN COMPONENT (EQUITY)	PFC COMPONENT	TOTAL
671.0018	2531.4200	3202.4218

5. **Progress of Works**


(I) **Main Power Block** - LOA placed on M/s BHEL on 10.03.2008.

- Unit # 10 - COD has been achieved on 18.08.13 at 00.00 hrs. PG test of Boiler and TG completed. Completion of balance work & Punch points is in progress.
- Unit # 11 - COD has been achieved on 16.03.14 at 00.00 hrs. PG test of Boiler and TG completed. Completion of balance work & Punch points is in progress.

(II) **BoP Package** - LOA placed on M/s McNally Bharat Engineering, Kolkata on 03.04.2010.

PG test for DM Plant, CW system, WT Plant, Hydrogen plant, NDCT # Nos. 10 & 11, PT plant Stack Elevator (Chimney), TP-11 Elevator and Secondary crusher House Elevator, CHP and ETP are completed. Completion of balance works & Punch points of various systems are under progress. PG test of AHP, AC & Ventilation system and F.P.S are yet to be done.

(III) **Railway siding**: - Engineering Scale Plan (ESP) of Sarni and Ghoradongri Yard has been revised by Railway in the month of June'2016 for necessitating additional civil work. Accordingly the OHE and S & T work of Sarni Yard shall be carried out after required civil works. The Orders for Ghoradongri Yard and Sarni Yard civil work have been placed by M/s RITES, Nagpur on dtd. 21/10/16 and 08/12/16 respectively. Work is in progress as per order.


4/6