

Brief Status

(As on 31.05.2022)

1. **Name of the Project:-** Shree Singaji Thermal Power Project Phase- II (2 x 660 MW),
Near Village Dongalia, Distt. Khandwa (M.P)

2. **Implementation Plan:-**

Unit No	Unit Size	CoD (Actual)
#3	660 MW	18 th Nov.'18
#4	660 MW	28 th March'19

3. **Project Cost & Funds Tie-up:-**

(Amount in Rs. Crore)

Particulars	Total
Revised Project Cost	7738
Equity from GoMP	1547.60
Loan tied up with PFC	6187.46
Fund to be arranged through Own Resources	2.94

4. **Order for Main Plant and BoP packages:-** Placed on M/s L&T in Sept. 2014.

5. **Expenditure Details:-**

(Amount in Rs. Crore)

Particulars	Equity	Loan	Total
Cumulative up to March 2014	1.17	0.00	1.17
Expenditure during FY 2014-15	375.64	89.25	464.88
Expenditure during FY 2015-16	25.92	538.83	564.75
Expenditure during FY 2016-17	130.54	1468.24	1598.78
Expenditure during FY 2017-18	405.93	1657.43	2063.37
Expenditure during FY 2018-19	140.37	1133.07	1273.44
Expenditure during FY 2019-20	102.87	391.03	493.90
Expenditure during FY 2020-21	117.75	151.48	269.23
Expenditure during FY 2021-22	0.00	56.73	56.73
Expenditure during Month May 2022	0.76	0.00	0.76
Expenditure during FY 2022-23 (Up to May 2022)	0.76	0.00	0.76
TOTAL (Cumulative)	1300.96	5486.05	6787.01

6. **Status of Project:**

- I. Liquidation of balance major/minor punch points of unit-3&4 is in progress.
- II. Performance Guarantee Tests - PG tests of Boiler, TG and some more Auxiliaries of Unit-4 have been performed; whereas that of Unit No. 3 to be performed.
- III. Non-EPC balance civil work- Finishing works i.e. flooring, painting etc. are in progress at extension of Hospital Building.
- IV. Flue Gas Desulphurization (FGD) Plant- Previous tender for installation of FGD has been dropped. Process of issuance of fresh tender shall be initiated after approval of GoMP.

Pratibha
13/06/2022

Y
13/06/22