

BRIEF STATUS

1. **Name of the Project** - Satpura Thermal Power Station Extn. Units 10 & 11 (2X250 MW) at Sarni, Distt. Betul.

2. **Implementation Plan**- (Both units CoD achieved).
Unit 10 - 18th Aug 2013 (CoD Declared)
Unit 11 - 16th March 2014 (CoD Declared)

3. **Project Cost & Funds Tie up** -

- Project cost - Rs. 3514.00 Cr. (Approved by GoMP)
- Equity - Rs. 681.20 Cr.
- PFC loan - Rs. 2731.76 Cr. (For addl. loan of Rs 79.44 Cr. PFC has already been approached).

4. **Expenditure Details:**

(Rs. in Crore)

PLAN COMPONENT (EQUITY)	PFC COMPONENT	TOTAL
-681.26	2553.49	3234.75

5. **Progress of Works**

(I) **Main Power Block-LOA placed on M/s BHEL on 10.03.2008.**

➤ All works completed. Contract closure activities have been initiated.

(II) **BoP Package:-LOA placed on M/s McNally Bharat Engineering, Kolkata on 03.04.2010.**

➤ All works completed. Contract closure activities have been initiated.

(III) **Closure of B.O.P (M/s MBEL) & M.P.B. (M/s BHEL) Contracts:-** For finalization of LD & other recoveries after acceptance of the competent authority, Notices issued to M/s BHEL & M/s MBEL for depositing the LD amount & other recoveries. For M/s BHEL, total recoverable amount as per notice has been recovered from their pending dues and for M/s MBEL, total recoverable amount as per notice has been recovered from their pending dues and by the way of BG encashment.

(IV) **Railway siding:** -Engineering Scale Plan (ESP) of Sarni and Ghodadongari Yard was revised by Railway in the month of June 2016 for necessitating additional civil work. The augmentation of railway siding at Ghoradongari station and in plant yard of 2x250 MW STPS Sarni is being carried by Central Railway, Nagpur as a deposit work, for which Rs.7.44 Cr. has been deposited with C.R. in Oct'19.

The OHE and S&T work of Ghoradongari yard completed. S&T work of Sarni Yard is completed. However, miscellaneous OHE work is in process and expected to be completed upto 30.06.2022.

Sweet 